

Quarterly Equipment Inspection Report

Date of Inspection: 2026-08-15

Location: Facility B - Main Floor

Executive Summary:

During the routine Q3 inspection of Facility B, the engineering team reviewed the operational status of all critical infrastructure components. Overall, the facility is running at 92% efficiency. However, several critical anomalies were detected that require immediate attention.

Key Anomalies Detected:

1. Pressure Drop in Coolant Line B: The primary coolant line for Server Rack 4 is experiencing a 15% pressure drop compared to the baseline. This indicates a potential leak or blockage near Valve 3.
2. Elevated Temperatures on Compressor MCU-1: Thermal imaging revealed that the main compressor unit (MCU-1) is running 12 degrees Celsius above its maximum rated temperature.
3. Unusual Vibration in Heat Exchanger HE-A: Acoustic sensors picked up a high-frequency vibration anomaly in the heat exchanger, likely due to a misaligned fan belt.

Recommendations:

- Immediately inspect Valve 3 on Coolant Line B.
- Schedule a maintenance window to recalibrate or replace the thermal sensors on MCU-1.
- Replace the fan belt in Heat Exchanger HE-A within the next 48 hours to prevent mechanical failure.